



START UP INSPECTION FORM

INSTRUCTIONS: complete The Start Up Form when the Mitsubishi powered machine, generator or engine is delivered to the end customer. Send the completed Start Up Form to Mitsubishi Engines within 15 days of engine delivery to customer. IF THE START UP INSPECTION IS NOT COMPLETED WITHIN 30 DAYS OF DATE DELIVERED TO CUSTOMER, SEE BACK PAGE.

ENGINE DATA

Engine Model: _____
Engine Serial Number: _____
Engine Address: _____
City, State/Province: _____
County/Zip Code: _____
Country: _____
Engine Horsepower: _____ Rated RPM: _____

CUSTOMER DATA

Name: _____
Address: _____
City, State/Province: _____
County/Zip Code: _____
Country: _____

County, Zip Code: _____
Country: _____
Machine/Generator Mfr: _____
Machine/Generator Model: _____
Machine/Generator S/N: _____
Generator DVA Rating: _____
Generator Voltage: _____ Hz: _____
Application: Continuous _____ Standby _____

Engine Delivery Date: _____

SOLO BY:
Dealer/Distributor/OEM: _____
Address: _____

SEE BACK PAGE FOR APPLICATION CODES:

COMPLETE THIS INSPECTION BEFORE STARTING ENGINE:

Engine Oil API Classification or Military

Specification _____ Weight _____
Brand Name _____
Oil Pan Level Between High and Low ___YES ___NO
Diesel Fuel Specifications _____
Aftercooler Core Vented ___YES ___NO
Radiator Coolant Wit&hin Operating Level ___YES ___NO
Battery Level OK ___YES ___NO
Fan & Water Pump Belt Tension OK ___YES ___NO
Transmission Oil Level OK ___YES ___NO

ENGINE OPERATING CONDITION

Engine Starts and Stops Properly ___YES ___NO
Engine Sound OK ___YES ___NO
Engine Vibration Level Normal ___YES ___NO
Fuel, Oil or Coolant Leaks ___YES ___NO
Engine Operation OK ___YES ___NO

ENGINE SAFETY DEVICES & INSTRUMENTS

INDICATE IF THESE ITEMS FUNTION OK
Engine Warning Lights ___YES ___NO
Engine Oil Pressure, Tachometer and Coolant Temperature Gauges ___YES ___NO
Low Oil Pressure Shutdown Switch ___YES ___NO
High Coolant Temperature Shutdown Switch ___YES ___NO
Overspeed Switch ___YES ___NO
Generator Low Frequency Relay ___YES ___NO

MANUALS AND WARRANTY

Dear Customer:

Did You Receive Operation Manual and Parts Catalog ___YES ___NO Mitsubishi Engine Warranty Statement ___YES ___NO
An Explanation of Engine Starting, Stopping and Operating Procedures in Mitsubishi Operation Manual ___YES ___NO
An Explanation of Required Maintenance Listed in Mitsubishi Operation Manual ___YES ___NO
The Recommended Fuel and Lubricating Oil Classifications Listed in Mitsubishi Operation Manual ___YES ___NO

COMPLETE THIS ENGINE PERFORMANCE TEST: IT MAY NOT BE POSSIBLE TO FULLY LOAD ENGINE SO INDICATE IF ENGINE WAS OPERATED UNDER FULL LOAD.

Table with 9 columns: ENGINE RPM, LOAD KW, COOLANT TEMP, OIL TEMP, OIL PRESS, EXHAUST TEMP, INTAKE RESTRICTION, INTAKE MANIFOLD PRESSURE. Rows include LOW IDLE, HIGH IDLE, LOADED, FULLY LOADED.

COMMENTS _____

Customer Name _____ Dealer/Dist. Performing Start Up: Name _____
Customer Signature _____ Signature _____ Start up Date _____